



## SCOPE OF WORK

Working to a Sherwin-Williams paint specification specified by their client Haltermann Carless, VariBlast were contracted to carry out a full coating refurbishment of fourteen 9m to 12m vertical petrochemical storage tanks.

The works included hot washing all measured areas to remove salts and surface grime, St3 hand preparation to all areas of sound existing coating and spot Sa2.5 dry blast cleaning was also used where existing coatings had failed and oxidation (rusting) occurred.

All works were carried out by hand at an average working height of 10m above ground level, via 60ft MEWP access..

PROJECT NAME	External Works 2018
LOCATION	Harwich, Essex
CLIENT	Haltermann Carless Ltd
PRINCIPAL CONTRACTOR	VariBlast Ltd
DURATION	14 Weeks
COMPLETION DATE	July 2018
SERVICES USED	Hot Wash Cleaning St 3 Hand Preparation Spot Sa 2.5 Dry Blasting
MATERIALS USED	C88 Primer and Build Coat C237 Top/Seal Coat